

**UPDATED PAVING SCHEDULE 11.3.25**

As a result of rain on Monday November 3<sup>rd</sup> , the City’s paving contractor has updated the tentative paving schedule as follows:

<b>Street Segment</b>	<b>Milling &amp; Prep</b>	<b>Paving</b>
Maryland Ave. (Camb. Lndg. To Franklin St.)	Completed	Fri. Nov. 7 <sup>th</sup>
Franklin St. (Hayward St. to Henry St.)	Completed	Fri. Nov. 7 <sup>th</sup>
Cherry St. (Muir St. to End)	Completed	Thurs. Nov. 6 <sup>th</sup> / Fri. Nov. 7 <sup>th</sup>
Academy St. (Muir St. to Market Square)	Tues. Nov. 4 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup> / Fri. Nov. 7 <sup>th</sup>
Muir St. (Academy St. to Cherry St.)	Tues. Nov. 4 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup> / Fri. Nov. 7 <sup>th</sup>
Race St. (Elm St. to Pleasant St.)	Nov. 4 <sup>th</sup> /Nov.5 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup>
Dobson St. (Pine St. to End)	Nov. 4 <sup>th</sup> /Nov.5 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup>
Poplar St. (Gay St. to High St.)	Wed. Nov. 5 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup>
Race St. (Muir St. to Gay St.)	Wed. Nov. 5 <sup>th</sup>	Thurs. Nov. 6 <sup>th</sup>
Locust St. (Belvedere Ave. to Glenburn Ave.)	Nov. 6 <sup>th</sup> /Nov. 7 <sup>th</sup>	Mon. Nov. 10 <sup>th</sup>
Travers St. (Belvedere Ave. to West End Ave.)	Nov. 6 <sup>th</sup> /Nov. 7 <sup>th</sup>	Mon. Nov. 10 <sup>th</sup>
Travers St. (Choptank Ave. to Mill St.)	Nov. 6 <sup>th</sup> /Nov. 7 <sup>th</sup>	Mon. Nov. 10 <sup>th</sup>
West End Ave. (Church St. to Locust St.)	Nov. 6 <sup>th</sup> /Nov. 7 <sup>th</sup>	Mon. Nov. 10 <sup>th</sup>
Oakley St. (Park Ln. to Glasgow St.)	Nov. 7 <sup>th</sup> /Nov. 10 <sup>th</sup>	Tues. Nov. 11 <sup>th</sup>
Hubbard St. (Moores Ave. to Robbins St.)	Mon. Nov. 10 <sup>th</sup>	Tues. Nov. 11 <sup>th</sup> /Wed. Nov. 12 <sup>th</sup>
Boundary Ave./ Stone Boundary Ave. Int.	Mon. Nov. 10 <sup>th</sup>	Tues. Nov. 11 <sup>th</sup> /Wed. Nov. 12 <sup>th</sup>
Goodwill Ave. (Phillips Ave. to Washington St.)	Mon. Nov. 10 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Springfield Ave. (Washington St. to North End)	Mon. Nov. 10 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Lake St. (Washington St. to Virginia Ave.)	Nov. 10 <sup>th</sup> /Nov. 11 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Virginia Ave. (Perimore St. to Alley)	Nov. 10 <sup>th</sup> /Nov. 11 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Meadow Ave. (Wash. St. to Peachblossom Ave.)	Nov. 10 <sup>th</sup> /Nov. 11 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Clifton St. ( Washington St. to North End )	Nov. 10 <sup>th</sup> /Nov. 11 <sup>th</sup>	Wed. Nov. 12 <sup>th</sup> /Thurs Nov. 13 <sup>th</sup>
Governors Ave. (Lexington Ave. to Race St.)	Nov. 11 <sup>th</sup> /Nov. 12 <sup>th</sup>	Thurs. Nov. 13 <sup>th</sup> /Fri. Nov. 14 <sup>th</sup>